Confined Space Entry Permit

Hollins & Reed Contracting Ltd

Permit no.	Site	Exact location
HR-0420	**Unit 3, Canal Side Business Park**	**Foul manhole MH2, east yard**

Details					
Contractor	Hollins & Reed	**Issued to**	Priya Shah	**Valid from**	15/10/26 09:00
Valid to	15/10/26 14:00	**RAMS ref**	HR-RAMS-10	**Isolation cert**	Stopper T1

The work	
Space and entry point	Foul manhole MH2, 2.4 m deep, 1.2 m across. One entry, the top cover.
Work to be done	Join the new drain through the chamber wall. Two to lift the pipe. Make good the benching.
Why entry, time limit	The joint cannot be made from the surface. Two entries, 45 minutes each.

Hazards							
Oxygen low or high	☑	**Toxic gas**	☑	**Flammable air**	☑	**Engulfment**	☑
Heat	☐	**Drowning**	☑	**Restricted entry**	☑	**Power, machinery**	☐

Precautions	Done	By
Space isolated and locked off	☑	Priya Shah, tied off
Cleaned, purged and ventilated	☑	Reece Ollerton, fan on
Air tested before entry and during	☑	Priya Shah
Supervisor and top person named	☑	Dan Hollins, Priya Shah
Communication agreed	☑	Radio and line signals
Rescue plan and equipment ready	☑	Dan Hollins, drilled
Harness and line	☑	Both entrants
Safe lighting and tools	☑	Rated for the space
Breathing apparatus where needed	☐	Not needed. Escape sets
How emergency services are called	☑	Priya Shah, 999

What is isolated	How	Locked	Tag	Proved by
Incoming foul drain	Stopper at MH1, tied off	☐	T1	Priya Shah

Equipment							
Gas monitor	☑	**Tripod and winch**	☑	**Escape BA**	☑	**Radio**	☑
Lighting	☑		☐		☐		☐

Other conditions
Out on any alarm, falling oxygen or a reading moving towards a limit. Our limits CO 20 ppm, H2S 5 ppm, gas 10% LEL.
Test oxygen, then gas, then toxics, from the top by probe. Top person stays out. Rescue by winch from the surface.

Sign-off	Name	Signature	Date	Time
Issued: precautions checked	Dan Hollins	signed	15/10/26	08:55
Accepted: permit understood	Priya Shah	signed	15/10/26	09:00

Confined Space Entry Permit

Hollins & Reed Contracting Ltd

Permit no.	Site	Exact location
HR-0420	**Unit 3, Canal Side Business Park**	**Foul manhole MH2, east yard**

Gas tests					
Time	**O2 %**	**LEL %**	**CO ppm**	**H2S ppm**	**By**
08:40	20.8	0	0	1	Priya Shah
09:10	20.9	0	0	0	Priya Shah
09:50	20.9	0	0	0	Priya Shah
11:00	20.8	0	0	1	Priya Shah
11:40	20.9	0	0	0	Priya Shah

People in the space: name	Company	Briefed	In	Out
Reece Ollerton	Hollins & Reed	☑	09:15	09:55
Joe Penketh	Hollins & Reed	☑	09:15	09:55
Reece Ollerton	Hollins & Reed	☑	11:05	11:45
Joe Penketh	Hollins & Reed	☑	11:05	11:45
		☐		
		☐		

Cancellation	
All out at	11:45. Both entrants counted out.
Space secured	Cover back on at 12:10. Stopper out at MH1, drain running.
Equipment removed	Tripod, fan, monitors and lines off the yard by 12:30.

Handback	
Isolations removed	Stopper T1 removed by Priya Shah at 12:05
Area returned to	Thornley Vale Estates Ltd, site keyholder
Notes	Readings in the job file. Both entrants washed down after each entry.

Sign-off	Name	Signature	Date	Time
Extended: new end time	Not extended			
Cancelled: area checked	Dan Hollins	signed	15/10/26	12:35
Handed back: area returned	Dan Hollins	signed	15/10/26	12:40